Original/Duplicate/Triplicate

YNK-DBR No.....
Date:

CONTRACT CERTIFICATE

(For Other Works)

AEE/YNK SUB. DN
SBR No: 21/22-23
Date: 9/6/2022

No. First & Final Bill Date:
Division: EE (Yelahanka Division, Yelahanka Zone)
Sub-Division: Yelahanka Sub Division
Bill Received No.....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No.

Name of Work (as per sanctioned estimate): Improvements & Asphalting to Roads at Jayamuninagara in Kempegowda Ward No-01 of Yelahanka Sub Division.

Reference to Agreement No: BBMP/EE/YNK/EPMT-15/AG/95/2021-22, Date: 30-03-2022

Work order No: BBMP/EE/YNK.D/EPMT-15/W.O/146/2021-22, Date: 31-03-2022

Job Code: 001-22-000004 Budget head: Est. cost: 32.00 lakhs

Name of Contractor and Full Address: Sri.Anjan Kumar Y A

Certified that the measurements were taken by me on 06-06-22 and recorded of Pages: 495934 to 495936 of measurement Book No: 4960 and that the work is satisfactorily executed.

Anjan Kumar Y A
Contractor

Officer-in-charge of work

Certified that the measurements were verified by me on 7/06/2022 and found correct.
The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Executive Engineer
Yelahanka Sub Division
(BBMP YNK Zn)
Yelahanka, Bangalore

Sub-Division Officer

If Memorandum of Payment

1) Total value of work done or supplies made as per account with in
2) Deduct amount to be held in reserve being.....percent Rs.....
3) " Balance
4) Deduct Payments :
   a) Amount of previous payment as in the Office cash Book Voucher No.....Dated.....S.D. No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the Office Cash Book Voucher No.....dated.....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within

Gross Amt =Rs	31,77,627=00
TSD =Rs	1,58,881=00
COST = Rs	28,372=00
SGST = Rs	28,372=00
IT = Rs	31,776=00
LC = Rs	31,776=00
CBF = Rs	3,178=00
Recovery = Rs	65,435=00
T.D. = Rs	3,47,790=00
Net Amt=Rs	~~28,29,837=00~~

Anjan Kumar Y A
Contractor's Signature

Received Rs..... (In words)
.....
By Cash and by adjustment of Payment as per memorandum
Witnesses:

1.
2.

Anjan Kumar Y A
Dated.....Signature of Contractor

Stamp

Paid by me by cheque
No.....Dated.....
Cash Rs.....Dated.....

Initials of Officer making payment

Audited & Admitted for Rs. 31,77,627=00
(For use in the Office)
28,29,837=00 by Cheque
and Rs. 3,47,790=00 by adjustment

Accts. Supdt.
Yelahanka Division
BBMP

Exe. Engineer
Yelahanka Division
BBMP

Executive Engineer

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
1	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. MORTH Specification No.301 (KPWD SR 2018-19, Page No.143, Item No.19.14)	Cum	491.13			491.13	55.46	27238.07	491.13	27238.07	
2	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. MORTH / Chapter 3 (KPWD SR 2018-19, Page No.147, Item No.19.64)	Sqm	670.00			669.15	6.36	4255.79	669.15	4255.79	
3	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision. (KPWD SR 2018-19, Page No.153, Item No.20.5)	Cum	171.12			171.10	1994.92	341334.30	171.10	341334.30	
4	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (KPWD SR 2018-19, Page No.155, Item No.20.18)	Cum	239.92			239.92	2001.28	480154.85	239.92	480154.85	
5	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. Clause 502 of MORTH V revision (KPWD SR 2018-19, Page No.158, Item No.21.6)	Sqm	1376.15			1376.15	33.92	46679.01	1376.15	46679.01	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
6	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications. Clause 501 of MORTH V revision (KPWD SR 2018-19, Page No.158, Item No.21.2)	Sqm	1963.85			1955.69	5.30	10365.17	1955.69	10365.17	
7	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision - do - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (KPWD SR 2018-19, Page No.160, Item No.21.17.6)	Cum	57.70			57.70	8545.72	493088.04	57.70	493088.04	
8	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. Clause 503 of MORTH V revision (KPWD SR 2018-19, Page No.158, Item No.21.7)	Sqm	3340.00			3332.14	12.72	42384.76	3332.14	42384.76	
9	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. -- do -- using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (KPWD SR 2018-19, Page No.162, Item No.21.78.12)	Cum	133.60			133.29	9972.48	1329185.99	133.29	1329185.99	

Sl. No.	Description of work	Unit	Schedule-B Quantity	Previous Measurement		Present Measurement			Total UP-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. & P.	Cost	Qty.	Cost	
10	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 (KPWD SR 2018-19, Page No.182, Item No.24.15)	Sqm	167.00			137.40	454.74	62481.28	137.40	62481.28	
	Sub Total Amount							2837167.00		2837167.00	
	Add 12.0% towards GST Charges							340460.00		340460.00	
	Grand Total Amount							3177627.00		3177627.00	

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore